M.R.O. 1—77,006—8-6-37.

(1) Number of pages 16

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2967		Press / Mis.
251-252		
Dated 13-10-		1863.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
13th October 1863.

No. 251. Read the following Proceedings of the Board of Revenue, dated 21st September 1863, No. 5,971 :—

Read the following letter from V. H. LEVINGE, Esq., Collector of Madura, to W. HUDLESTON, Esq., Secretary to the Board of Revenue, dated 20th July 1863, No. 150.

SIR,

1. I have the honor to submit my Annual Report on the progress of Public Works for the past Official year 1862-63, accompanied by the usual Statement.

	Expenditure of 1861-62.	Expenditure of 1862-63.	Comparison.	
			Increase.	Decrease.
New Works.				
Irrigation	3,602	..	..	3,602
Communications	86,902	52,455	..	34,447
Buildings	3,202	7,661	4,459	...
Miscellaneous	..	157	157	..
Total..	93,706	60,273	4,616	38,049
Repairs.				
Irrigation	32,501	18,204	..	14,297
Communications	14,884	37,208	22,324	..
Buildings	3,393	2,515	..	878
Total .	50,778	57,927	22,324	15,175
Grand Total..	1,44,484	1,18,200	26,940	53,224
				Net.. 26,284

2. From the marginal abstract the Board will see that the amount laid out on Public Works during the year under report falls short of the expenditure of the last year by Rupees 26,284.

3. NEW WORKS. *Rupees* 60,273.—No new works of irrigation were undertaken during the year, and the expenditure on new communications was less than in the preceding year by Rupees 34,447.

4. Of Rupees 52,455 spent on new lines of communication, Rupees 9,360 were laid out for improving the Salt road from Tondy to Madura, which was in very bad order; earth-work has been performed over a length of 41 miles; the remainder is reported to be under speedy progress.

5. Rupees 7,466 were spent for repairing the road from Tondy to Dindigul *via* Thavacottah, Tirupattur, and Cottamputty. Nearly half of the line is completed. This is an important salt line.

6. The Paulghaut road between Palamcottah, Tutacorin, and Amianaiknur is under construction, Rupees 2,314 were expended on it, and Rupees 2,158 for making a portion of the said road which connects Palny with the Coimbatore frontier, and certain other lines of communication, have also received a considerable share of expenditure as detailed in the enclosed Statement.

7. The Paulghaut road is an important Cotton road, a portion of it between Pallapatti, Sholavendan, Panyan Pass, and Tirumungalam is in such a state that the bandy drivers prefer making a detour of about 12 miles by Madura to passing over it.

8. The high road No. 4, which connects Madura with the two adjoining Districts of Trichinopoly and Tinnevelly, is nearly completed, and is in excellent order, but many other important lines are in a bad condition especially a portion of the line from Nellakottah to Periakolam and from Tirumungalum to Oosilampatti has been greatly injured by the heavy rains of this year, and the Salt revenue has been much affected by the unfinished state of the Salt roads.

9. BUILDINGS. *Rupees* 7,661.—Nearly the whole expenditure on the buildings will be seen to have been incurred for constructing Police huts and Station houses.

10. REPAIRS. *Irrigation.*—The outlay in repairs to irrigation sources is small, little more than half the expenditure of the past year. Generally the petty tanks in this District are repaired by the Ryots themselves without any expense to Government. It is therefore the large and important reservoirs only that require maintenance from the Government; many are reported out of repair.

11. As alluded to in paragraph 11 of my last report, improvements to certain tanks and water-courses were made on condition that the Ryots would extend their cultivation in some instances, and convert dry lands into wet in others; but several of these works completed lie in the Ananjur Division of the Tirumungalam Taluk, where the cultivating season this year was not so favorable as it was in other parts of the District. I am however glad to observe an increase in the cultivation under the improved reservoirs above the last year as shown below :—

	Last year Fasli 1271, Extent Tax.		Present year, Fasli 1272, Extent Tax.		Increase.	
Kuppama Samudrum...	63 9 1	438 1 3	64 1 0	523 12 1	0 7 3	85 10 10*
Pulangolam... ...	57 8 0	403 9 10	82 13 0	516 12 8	25 5 0	113 2 10
Potulupati Tank ...	35 12 3	181 0 2	39 4 2	186 1 7	3 7 3	5 1 5
Nadamakotai do. ...	10 10 2	58 8 4	15 9 2	87 7 10	4 15 0	28 15 6
Kristnapuram do. ...	2 7 0	13 9 11	14 11 3	70 9 2	12 4 3	56 15 3
	169 15 2	1,094 13 6	216 7 3	1,384 11 4	46 8 1	289 13 10

* This includes the additional tax on 2nd crop cultivation.

	Rupees.
Last year	14,884
Present year	37,208
	22,324

12. COMMUNICATION. *Repairs.*—The marginal figures will show this year's expenditure on maintenance of made roads in comparison with last year; the maintenance establishment is, I think, fairly worked though rather expensive and it is worth inquiry whether it cannot be somewhat reduced on parts of the thoroughly made roads.

13. BUILDINGS.—The repairs to buildings calls for no special remark.

ENCLOSURE No. 1.

Report of progress of Maramut works during the year 1862-63 *in the Madura District.*

Works.	Date of sanction.	Amount of Estimate.	Expenditure up to the year 1861-62.	Expenditure up to the year 1862-63.	Total expenditure.	Remarks.
1	2	3	4	5	6	7
NEW WORKS AND MINOR NEW WORKS. IRRIGATION. NONE. *Communication.* Metalled Roads.	D. M. Y.	RS.	RS.	RS.	RS.	
Repairing and improving portion of road leading from Paulghaut to Madura, viz., from Pulkanooth to Chuttraputty ...	21-10-'61	5,000	2,657	1,170	3,827	
Do. do. between Chuttraputty and Pulny	......	2,800	1,582	966	2,548	
Do. do. between Pulny and Coimbatore frontier	25-9-'61	5,000	2,745	2,158	4,903	
Continuation of Paulghaut road from Pulkanooth to Ammianaikenoor ... / Supplemental to do. ...	21-10-'61	5,250 / 2,760	4,235	2,314	6,549	
Repairing road from Dindigul to Ammianaikenoor	18-10-'62	1,750	28	1,708	1,736	
Repairing road No. 18 between Allinagarom and Cumbum	17-2-'55	4,551	3,455	170	3,625	
Road from Tondy *via* Devacottah, Tripatore and Kottamputty to Dindigul earthwork	31-12-'60	14,550	2,180	7,466	9,646	
Masonry work	15-10-'61	9,855	3,748	2,075	5,823	
Road from Melur *via* Tripatur towards Tanjore as far as Puducottah boundary earth-work	20-2-'62	5,038	1,724	2,225	3,949	
Masonry work	......	1,532	500	559	1,059	
Repairing road between Kamudy and Sayelgudy	9-12-'60	4,160	2,082	1,320	3,402	
Repairing and improving road from Tondy to Madura earth-work	29-8-'62	16,000	1,283	9,316	10,599	
Masonry work	7-4-'59	7,016	3,205	440	3,645	
Repairing and improving road No. 15 from Madura to Ramnad	4-11-'62	20,000	......	4,317	4,317	
Repairing road from Dindigul to Bathalagoontah	21-10-'62	1,850	......	625	625	
Do. road from Terumungalum to Usilumputty	13-6-'63	1,400	......	1,026	1,026	
Total metalled roads...	.....	1,08,512	29,424	37,855	67,279	
Navigable Canals.						
Cutting the inner angle of the reef channel at Pamben	5-9-'62	43,340	6,827	5,820	12,647	
Completing the under ring and deepening of the western entrance of sand bank channel at Pamben	6-3-'61	5,680	1,315	1,313	2,628	
Constructing four mud boats for the Pamben works	......	5,000	3,883	1,146	5,029	
Repairing steam dredge at Pamben ...	14-12-'61	4,500	2,964	1,481	4,445	
Total navigable canals...	......	58,520	14,989	9,760	24,749	

Report of progress of Maramut, &c.—(Continued.)

Works.	Date of sanction.	Amount of Estimate.	Expenditure up to the year 1861-62.	Expenditure up to the year 1862-63.	Total expenditure.	Remarks.
1	2	3	4	5	6	7
	D. M. Y.	RS.	RS.	RS.	RS.	
Bridges.						
Constructing Bridge across the Amravutty river	27-2-'55	21.540	27,470	33	27,503	
Supplemental	20-5-'59	4,800				
Constructing Bridge across the Shanmuga Nadi river	4-6-'62	19,000	...	4,578	4,578	
Total Bridges......	...	45,340	27,470	4,611	32,081	
Accommodation for Travellers.						
Converting Dindigul Munsiff's Court into Travellers' Bungalow.. ...	18-7-'62	230	...	229	229	
Total Communication...	...	2,12,602	71,883	52,455	1,24,338	
Buildings.						
Constructing eight Tappal runners' huts	...	432	...	...	...	
Construction of Police huts at Dindigul...	29-1 -'62	...	203	1,347	1,550	
Do. of Police huts	24-6-'62	7,200	...	5,902	5,902	
Do. of Station house at Manamadura.						
Travellers' Bungalow at Pamben ...	...	2,030	2,886	212	3,098	
Converting do. into Telegraph Office.	...	920				
Constructing Pandal around do. ...	...	170				
Do. Cable shed at Attengarai ...	6-1-'63	200	...	200	200	
Total Buildings......	...	10,952	3,089	7,661	10,750	
MISCELLANEOUS.						
Fortification.						
Filling up the ditches by levelling ... Rampart of lower fort at Dindigul ...	...	540	30	14	44	
Light Houses.						
Light House at Pamben	...	195	...	143	143	
	...	735	30	157	187	
Total New Works......	...	2,24,289	75,002	60,273	1,35,275	
REPAIRS.						
Irrigation.						
Head Sluice in Madakolum channel.	3-12-'61	990	187	780	967	
Head Sluice in Nelayur channel ...	20-8-'62	1,990	...	381	381	
Clearing Thovarimaun channel ...	8-4-'61	570	397	128	525	
RepairingSluice in SholavundanVadagaray channel	27-2-'61	757	334	...	334	
Clearing Thengarai channel.. ...	8-4-'61	3,150	251	1,251	1,502	
Repairing Orappanoor Periakumoy ...	23-6-'62	680	608	72	680	
Do. Kurayur tank	27-9-'59	1,865	2,958	...	2,958	
	8-4-'61	1,093				
Do. Nallur tank	7-10-'61	570	247	193	440	
Do. Vagakkulam tank	,,	640	422	204	626	
Do. Villoor tank	,,	580	...	265	266	

Report of progress of Maramut, &c.—(Continued.)

Works.	Date of sanction.	Amount of Estimate.	Expenditure up to the year 1861-62.	Expenditure up to the year 1862-63.	Total expenditure.	Remarks.
1	2	3	4	5	6	7
	D. M. Y.	RS.	RS.	RS.	RS.	
Repairing Minatchipuram tank of Therumanikum...	9-12-'16	950	95	312	407	
Do. Sathengudy Periakumoy ..	1-2-'62	1,172	264	819	1,083	
Do. Arasaputty tank... ...	7-10-'61	500	400	51	451	
Do. Vadagarai tank... ...	23-6-'62	790	587	143	730	
Do. Severcottah tank... ...	23-12-'62	1,070	955	50	1,005	
Do. Thenoor Periacolum tank ...	1-1-'61	2,150	815	256	1,071	
Do. Paravei tank...	8-4-'61	1,090	468	105	573	
Do. Codimungalom tank... ...	15-6-'61	1,320	186	451	637	
Do. Mookkamputty Oolagani tank..	3-5-'62	584	......	572	572	
Revetting Avaniapuram tank... ...	2-8-'62	1,360	......	172	172	
Repairing Paliem Puravoo Aneicuttoo ...	11-7-'61	2,536	2,312	207	2,549	
Do. Ooparputty Aneicuttoo ...	,,	880	684	209	893	
Do. Makkiemcottah Aneicuttoo ...	,,	884	717	187	904	
Do. Periakumoy tank limits of Thamaraicoolum... ...	15-4-'61	500	434	66	500	
Do. Periacolum tank limits of Bathalagoonta...	19-9-'61	830	......	620	620	
Constructing a Calingula in Kigudy tank bund...	......	510	300	184	484	
Total works above 500 Rupees...	......	30,007	13,651	7,678	21,329	
Works below 500 Rupees...	......	18,257	3,322	10,526	13,848	
Total Irrigation...	......	48,264	16,973	18,204	35,177	
COMMUNICATION. *Roads.*						
Maintenance of Trunk road No 4... ..	13-12-'61	18,000	......	11,862	11,862	
Do. of road between Madura and Ammianaikenoor... ...	Do.	4,200	......	4,160	4,160	
Do. of road between Melur and Trippatur...	Do.	1,250	......	854	854	
Do. of road between Madura and Teruppavanom... ...	Do.	650	......	604	604	
Do. of road between Terumungalom and Oosilumputty... ...	Do.	1,000	......	1,000	1,000	
Do. of road between Madura and Chukkanoorny... ...	Do.	1,760	......	1,058	1,058	
Do. of road between Madura and Karriaputty Estimate 4,650.	Do.	1,161	......	1,162	1,162	
Do. of road between Kariaputty *via* Arupucottah to Pundalagudy,	13-12-'62	2,200	......	2,044	2,044	
Maintenance estimate for part of the Paulghaut road *via* Pulny, Pulkanuth to Ammianaikenoor. ...	Do.	7,000	......	4,499	4,499	
Do. for repairing Trichinopoly road.	Do.	900	......	713	713	
Do. for Kodikanel pass... ...	......	787	......	772	772	
Do. from Dindigul to Pulkanooth...	......	750	......	527	527	
Do. from Dindigul to Karoor ..	......	500	......	494	494	

Report of progress of Maramut, &c.—(Concluded.)

Works.	Date of sanction.	Amount of Estimate.	Expenditure up to the year 1861-62.	Expenditure up to the year 1862-63.	Total expenditure.	Remarks.
1	2	3	4	5	6	7
	D. M. Y.	RS.	RS.	RS.	RS.	
Repairing from Dindigul to Ammianaikenoor.	......	500	......	327	327	
Do. from do. to Buthalagoontah.	13-12-'61	800	......	732	732	
Do. for repairing road from Cumbum to Pullaputty..	......	2,560	......	824	824	
Do. to road from Sayelgudy to Madura...	......	2,838	......	627	627	
Do. to road from northern to southern boundary...	......	2,000	......	2,000	2,000	
Total works above 500 Rupees...	......	48,856	......	34,259	34,259	
Works below 500 Rupees...	......	861	80	432	512	
Total roads...	......	49,717	80	34,691	34,771	
Boats and bridges...	......	144	......	144	144	
Navigable Canals.						
Maintenance allowance of sand bank Channel Pamben... ...	25-8-'58	2,000	......	1,999	1,999	
Accommodation for Travellers... ...	......	530	......	374	374	
Total Communication...	......	52,391	80	37,208	37,288	
Buildings.						
Repairing Palace of Muthuramalinga Sethupathy at Ramnad... ...	......	590	124	416	540	
Works below 500 Rupees...	......	2,136	77	2,099	2,176	
Total Buildings...	......	2,726	201	2,515	2,716	
Total repairs...	......	1,03,381	17,254	57,927	75,181	
Grand total of New Works and Repairs ...	......	3,27,670	92,256	1,18,200	2,10,456	

MADURA, 20th July 1863. (Signed V. H. LEVINGE, *Collector.*

1. Ordered that the above letter be submitted for the information of Government.

2. The above report calls for no particular remark, beyond requesting attention to paragraphs 7 and 8, regarding the bad condition of a portion of the Paulghaut Cotton road and of other lines, as also the unfinished state of the Salt roads to the prejudice of the Salt revenue.

3. In paragraph 10, the Collector states that many large and important reservoirs are out of repair.

4. The Board cannot agree with the Collector in his suggestion to reduce the road maintenance establishment, which he admits to have worked fairly. They think it bad economy to stint the maintenance charge.

No. 252. (True Copies and Extract.)

(Signed W. HUDLESTON, *Secretary.*

No. 252 ORDER THEREON, 13th October 1863, No. 2,967.

Communicated to the Superintending Engineer, 8th Division, whose particular attention is requested to paragraphs 2 and 3 of the Board's Proceedings.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 8th Division.

Exd. S. T. Augustin.

[illegible]

11. As alluded to in paragraph 11 of my last report, improvements to certain tanks and water-courses were made on condition that the Ryots would extend their cultivation in some instances, and convert dry lands into wet in others; but several of these works completed lie in the Ananjur Division of the Tirumungalam Taluk, where the cultivating season this year was not so favorable as it was in other parts of the District. I am however glad to observe an increase in the cultivation under the improved reservoirs above the last year as shown below :—

	Last year Fasli 1271, Extent Tax.		Present year, Fasli 1272, Extent Tax.		Increase.	
	Extent	Tax	Extent	Tax	Extent	Tax
Kuppama Samudrum...... ...	63 9 1	438 1 3	64 1 0	523 12 1	0 7 3	85 10 10*
Pulangolam... ...	57 8 0	403 9 10	82 13 0	516 12 8	25 5 0	113 2 10
Potulupati Tank ...	35 12 3	181 0 2	39 4 2	186 1 7	3 7 8	5 1 5
Nadamakotai do. ...	10 10 2	58 8 4	15 9 2	87 7 10	4 15 0	28 15 6
Kristnapuram do. ...	2 7 0	13 9 11	14 11 3	70 9 2	12 4 3	56 15 3
	169 15 2	1,094 13 6	216 7 3	1,384 11 4	46 8 1	289 13 10

* This includes the additional tax on 2nd crop cultivation.

		Rupees.
Last year..	.. ..	14,884
Present year..	.. ..	37,208
	Total....	22,324

12. COMMUNICATION. *Repairs.*—The marginal figures will show this year's expenditure on maintenance of made roads in comparison with last year; the maintenance establishment is, I think, fairly worked though rather expensive, and it is worth inquiry whether it cannot be somewhat reduced on parts of the thoroughly made roads.

13. BUILDINGS.—The repairs to buildings calls for no special remark.

No. 5,971.

Proceedings of the Board of Revenue, dated 21st September 1863.

Read the following letter from V. H. LEVINGE, Esq., Collector of Madura, to W. HUDLESTON, Esq., Secretary to the Board of Revenue, dated 20th July 1863, No. 150 :—

1. I have the honor to submit my Annual Report on the progress of Public Works for the past Official year 1862-63, accompanied by the usual Statement.

	Expenditure of 1861-62.	Expenditure of 1862-63.	Comparison.	
			Increase.	Decrease.
New Works.				
Irrigation	3,602	...	...	3,602
Communications.. ...	86,902	52,455	...	34,447
Buildings..	3,202	7,661	4,459	...
Miscellaneous	...	157	157	...
Total	93,706	60,273	4,616	38,049
Repairs.				
Irrigation	32,501	18,204	...	14,297
Communications... ...	14,884	37,208	22,324	...
Buildings...	3,393	2,515	...	878
Total......	50,778	57,927	22,324	15,175
Grand Total......	1,44,484	1,18,200	26,940	53,224
			Net....	26,284

2. From the marginal abstract the Board will see that the amount laid out on Public Works during the year under report falls short of the expenditure of the last year by Rupees 26,284.

3. New Works. *Rupees* 60,273.—No new works of irrigation were undertaken during the year, and the expenditure on new communications was less than in the preceding year by Rupees 34,447.

4. Of Rupees 52,455 spent on new lines of communication, Rupees 9,360 were laid out for improving the salt road from Tondy to Madura, which was in very bad order; earth-work has been performed over a length of 41 miles; the remainder is reported to be under speedy progress.

5. Rupees 7,456 were spent for repairing the road from Tondy to Dindigul *via* Thavacottah, Tirupattur, and Cottamputty. Nearly half of the line is completed. This is an important salt line.

6. The Palghat road between Palamcottah, Tutacorin, and Amianaiknur is under construction, Rupees 2,314 were expended on it, and Rupees 2,158 for making a portion of the said road which connects Palny with the Coimbatore frontier, and certain other lines of communication, have also received a considerable share of expenditure as detailed in the enclosed Statement.

7. The Palghat road is an important Cotton road, a portion of it between Pallapatti, Sholavendan, Panyan Pass, and Tirumungalam is in such a state that the bandy drivers prefer making a detour of about 12 miles by Madura to passing over it.

8. The high road No. 4, which connects Madura with the two adjoining Districts of Trichinopoly and Tinnevelly, is nearly completed, and is in excellent order, but many other important lines are in a bad condition especially a portion of the line from Nellakottah to Periakolam and from Tirumungalum to Oosilampatti has been greatly injured by the heavy rains of this year, and the Salt revenue has been much affected by the unfinished state of the salt roads.

9. Buildings, *Rupees* 7,661.—Nearly the whole expenditure on the buildings will be seen to have been incurred for constructing Police huts and Station houses.

10. Repairs. *Irrigation.*—The outlay in repairs to Irrigation sources is small, little more than half the expenditure of the past year. Generally the petty tanks in this District are repaired by the Ryots themselves without any expense to Government. It is therefore the large and important reservoirs only that require maintenance from the Government; many are reported out of repair.

ENCLOSURE No. 1.

Report of progress of Maramut works during the year 1862-63 in the Madura District.

Works.	Date of sanction.	Amount of Estimate.	Expenditure up to the year 1861-62.	Expenditure up to the year 1862-63.	Total expenditure.	Remarks.
1	2	3	4	5	6	7
NEW WORKS AND MINOR NEW WORKS.	D. M. Y.	Rupees.	Rupees.	Rupees.	Rupees.	
IRRIGATION. NONE.						
Communication.						
Metalled Roads.						
Repairing and improving portion of road leading from Paulghaut to Madura, viz., from Pulkanooth to Chuttraputty. ...	21-10-'61	5,000	2,657	1,170	3,827	
Do. do. between Chuttraputty and Pulny.	......	2,800	1,582	966	2,548	
Do. do. between Pulny and Coimbatore frontier.	25-9-'61	5,000	2,745	2,158	4,903	
Continuation of Paulghaut road from Pulkanooth to Ammianaikenoor. ..	21-10-'61	5,250	4,235	2,314	6,549	
Supplemental to do. ...		2,760				
Repairing road from Dindigul to Ammianaikenoor.	18-10-'62	1,750	28	1,708	1,736	
Repairing road No. 18 between Allinagarom and Cumbum.	17-2-'55	4,551	3,455	170	3,625	
Road from Tondy *via* Devacottah, Tripatore and Kottamputty to Dindigul earth-work...	31-12-'60	14,550	2,180	7,466	9,646	
Masonry work	15-10-'61	9,855	3,748	2,075	5,823	
Road from Melur *via* Tripatur towards Tanjore as far as Puducottah boundary earth work	20-2-'62	5,038	1,724	2,225	3,949	
Masonry work	......	1,532	500	559	1,059	
Repairing road between Kamudy and Sayelgudy.	9-12-'60	4,160	2,082	1,320	3,402	
Repairing and improving road from Tondy to Madura earth-work...	29-8-'62	16,000	1,283	9,316	10,599	
Masonry work	7-4-'59	7,016	3,205	440	3,645	
Repairing and improving road No. 15 from Madura to Ramnad.	4-11-'62	20,000	......	4,317	4,317	
Repairing road from Dindigul to Bathalagoontah....	21-10-'62	1,850	......	625	625	
Do. road from Terumungalum to Usilumputty.	13-6-'63	1,400	......	1,026	1,026	
Total metalled roads......	......	1,08,512	29,424	37,855	67,279	
Navigable Canals.						
Cutting the inner angle of the reef channel at Pamben.	5-9-'62	43,340	6,827	5,820	12,647	
Completing the under ring and deepening of the western entrance of sand bank channel at Pamben.	6-3-'61	5,680	1,315	1,313	2,628	
Constructing four mud boats for the Pamben works.	......	5,000	3,883	1,146	5,029	
Repairing steam dredge at Pamben... ...	14-12-'61	4,500	2,964	1,481	4,445	
Total navigable canals ...	......	58,520	14,989	9,760	24,749	

Works.	Date of sanction.	Amount of Estimate.	Expenditure up to the year 1861-62.	Expenditure up to the year 1862-63.	Total expenditure.	Remarks.
1	2	3	4	5	6	7
Bridges.	D. M. Y.	Rupees.	Rupees.	Rupees.	Rupees.	
Constructing Bridge across the Amravutty river.	27-2-'55	21,540	27,470	33	27,503	
Supplemental	20-5-'59	4,800				
Constructing Bridge across the Shanmuga Nadi river.	4-6-'62	19,000	......	4,578	4,578	
Total Bridges	......	45,340	27,470	4,611	32,081	
Accommodation for Travellers.						
Converting Dindigul Munsiff's Court into Travellers' Bungalow.	18-7-'62	230	.....	229	229	
Total Communication ..	......	2,12,602	71,883	52,455	1,24,338	
Buildings.						
Constructing eight Tappal runners' huts. ...	......	432	......	......	......	
Construction of Police huts at Dindigul ...	29-1-'62	.. ...	203	1,347	1,550	
Do. of Police huts...	24-6-'62	7,200	......	5,902	5,902	
Do. of Station house at Manamadura.						
Travellers' Bungalow at Pamben	......	2,030	2,886	212	3,098	
Converting do. into Telegraph Office ...	......	920				
Constructing Pandal around do. ...	......	170				
Do. Cable shed at Attengarai. ...	6-1-'63	200	......	200	200	
Total Buildings... ...	......	10,952	3,089	7,661	10,750	
MISCELLANEOUS. *Fortification.*						
Filling up the ditches by levelling... ...	......	540	30	14	44	
Rampart of lower fort at Dindigul... ...						
Light Houses.						
Light House at Pamben	......	195	......	143	143	
		735	30	157	187	
Total New Works. ...	......	2,24,289	75,002	60,273	1,35,275	
REPAIRS. *Irrigation.*						
Head Sluice in Madakolum channel. ...	3-12-'61	990	187	780	967	
Head Sluice in Nelayur channel... ...	20-8-'62	1,990	......	381	381	
Clearing Thovarimaun channel.	8-4-'61	570	397	128	525	
Repairing sluice in Sholavundan Vadagaray channel.	27-2-'61	757	334	......	334	
Clearing Thengarai channel... ...	8-4-'61	3,150	251	1,251	1,502	
Repairing Orappanoor Periakumoy. ...	23-6-'62	680	608	72	680	
Do. Kurayur tank... ...	27-9-'59 8-4-'61	1,865 1,093	2,958	... .	2,958	
Do. Nallur tank...	7-10-'61	570	247	193	440	
Do. Vagakkulam tank. . ..	,,	640	422	204	626	
Do. Villoor tank...	..	580	......	265	266	

Report of progress of Maramut, &c.—(Continued.)

Works.	Date of sanction.	Amount of Estimate.	Expenditure up to the year 1861-62.	Expenditure up to the year 1862-63.	Total expenditure.	Remarks.
1	2	3	4	5	6	7
	D. Y. M.	Rupees.	Rupees.	Rupees.	Rupees	
Repairing Minatchipuram tank of Therumanikum...	9-12-'61	950	95	312	407	
Do. Sathengudy Periakumoy. ...	1-2 '62	1,172	264	819	1,083	
Do. Arasaputty tank... ...	7-10-61	500	400	51	451	
Do. Vadagarai tank	23-6-'62	790	587	143	730	
Do. Severcottah tank... ...	23-12-'62	1,070	955	50	1,005	
Do. Thenoor Periacolum tank. ...	1-1-'61	2,150	815	256	1,071	
Do. Paravei tank...	8-4-'61	1,090	468	105	573	
Do. Codimungalom tank	15-6-'61	1,320	186	451	637	
Do. Mookkamputty Oolagani tank ...	3-5-'62	580	......	572	572	
Revetting Avaniapuram tank.	2-8-'62	1,360	......	172	172	
Repairing Paliem Puravoo Aneicuttoo. ...	11-7-'61	2,536	2,342	207	2,549	
Do. Ooparputty Aneicuttoo... ...	,,	880	684	209	893	
Do. Makkiemcottah Aneicuttoo. ...	,,	884	717	187	904	
Do. Periakumoy tank limits of Thamaraicoolum...	15-4-'61	500	434	66	500	
Do. Periacolum tank limits of Bathalagoonta...	19-9-'61	830	......	620	620	
Constructing a Calingula in Kigudy tank bund...	......	510	300	184	484	
Total works above 500 Rupees...	......	30,007	13,651	7,678	21,329	
Works below 500 Rupees...	......	18,257	3,322	10,526	13,848	
Total Irrigation...	......	48,264	16,973	18,204	35,177	
COMMUNICATION. *Roads.*						
Maintenance of Trunk road No. 4... ...	13-12-'61	18,000	......	11,862	11,862	
Do. of road between Madura and Ammianaikenoor... ...	Do.	4,200	......	4,160	4,160	
Do. of road between Melur and Trippatur...	Do.	1,250	......	854	854	
Do. of road between Madura and Teruppavanom.	Do.	650	......	604	604	
Do. of road between Terumungalom and Oosilumputty... ...	Do.	1,000	......	1,000	1,000	
Do. of road between Madura and Chukkanoorny.	Do.	1,760	......	1,058	1,058	
Do. of road between Madura and Karriaputty Estimate...4,650.	Do.	1,161	......	1,162	1,162	
Do. of road between Kariaputty *via* Arupucottah to Pundalagudy.	13-12-'62	2,200	......	2,044	2,044	
Maintenance estimate for part of the Palghat road *via* Pulny, Pulkanuth to Ammianaikenoor... ...	Do.	7,000	......	4,499	4,499	
Do. for repairing Trichinopoly road..	Do.	900	......	713	713	
Do. for Kodikanel pass... ...	......	787	......	772	772	
Do. from Dindigul to Pulkanooth ...	......	750	......	527	527	
Do. from Dindigul to Karoor. ...	......	500	......	494	494	

Works.	Date of sanction.	Amount of Estimate.	Expenditure up to the year 1861-62.	Expenditure up to the year 1862-63.	Total expenditure.	Remarks.
1	2	3	4	5	6	7
	D. Y. M.	Rupees	Rupees.	Rupees.	Rupees.	
Repairing from Dindigul to Ammianaikenoor	......	500	......	327	327	
Do. from do. to Buthalagoontah.	13-12-'61	800	......	732	732	
Do. for repairing road from Cumbum to Pullaputty. ...	......	2,560	......	824	824	
Do. to road from Sayelgudy to Madura	......	2,838	......	627	627	
Do. to road from northern to southern boundary... ...	......	2,000	......	2,000	2,000	
Total works above 500 Rupees...	......	48,856	......	34,259	34,259	
Works below 500 Rupees...	......	861	80	432	512	
Total roads...	......	49,717	80	34,691	34,771	
Boats and Bridges...	......	144	......	144	144	
Navigable Canals.						
Maintenance allowance of sand bank Channel Pamben... ...	25-8-'58	2,000	......	1,999	1,999	
Accommodation for Travellers... ...	......	530	......	374	374	
Total Communication...	......	52,391	80	37,208	37,288	
Buildings.						
Repairing Palace of Muthuramalinga Sethupathy at Ramnad... ...	......	590	124	416	540	
Works below 500 Rupees...	......	2,136	77	2,099	2,176	
Total Buildings...	......	2,726	201	2,515	2,716	
Total repairs ..	......	1,03,381	17,254	57,927	75,181	
Grand total of New Works and Repairs ...	......	3,27,670	92,256	1,18,200	2,10,456	

MADURA, 20th July 1863.

(Signed) V. H. LEVINGE, Collector.

1. Ordered that the above letter be submitted for the information of Government.

2. The above report calls for no particular remark, beyond requesting attention to paragraphs 7 and 8, regarding the bad condition of a portion of the Palghat Cotton road and of other lines, as also the unfinished state of the Salt roads to the prejudice of the Salt revenue.

3. In paragraph 10, the Collector states that many large and important reservoirs are out of repair.

4. The Board cannot agree with the Collector in his suggestion to reduce the road maintenance establishment, which he admits to have worked fairly. They think it bad economy to stint the maintenance charge.

(True Copies and Extract.)

[signature]

Secretary.

To Colonel C. A. Orr, R. E., Secretary to Government, D. P. W.

Copy to V. H. Levinge, Esq., Collector of Madura.

xd. J. Wright.

No. 251-252.

c. 30th Septr. 1863. R. 1st Octr.

(1)

P. W. 1863 Department.

Pro: of Govt. for October -

No. 3874

No.

PROCEEDINGS OF THE BOARD OF REVENUE,

Dated 21st September 1863.

Despd. 25 "

Recd. 26

No. 5,971.

Submitting letter from the Collector of Madura forwarding the annual report on the progress of Public Works for the year 1862-63.

No. 2967 - 13th October

With an Order

Circulate

296

No. 2967.

Communicated to the Supdg. Engr. 8th Division whose particular attention is requested to paras 2 and 3 of the Board's Proceedings -

Chepauk
13th Octr./63

To the Supdg. Engineer
8th Div.

Ed.

Despd. 15th October

23